

RISK ASSESSMENT

Company Name: DOWSE HAULAGE

Date: 17-08-15

Review Date: 17-08-16

Assessment No: 12

Assessor: Paul Mansfield

Task: Safe Loading / Working at Height (Lorries)

No. 1 of 2	Significant Hazards (STEP 1)	People Affected (STEP 2)	Existing Controls (STEP 3)	Level of Risk (Likelihood \ Severity)			Further Action Required List further action required to control significant risks. If there is lots to do, make an action list. (STEP 4)
				High	Med	Low	
	<ul style="list-style-type: none"> Slips, Trips and Falls when climbing ladder or entering / exiting cab, causing sprained/ broken limbs, twisted muscles etc. Working at height could fall Incurring injury or death Parking under overhead cables could cause electric shock if working on top of tanks or if ladder were to be erected whilst under cables 	Drivers Fitters Contractors Visitors	<ul style="list-style-type: none"> Instruction and Training given Use 3 point contact when entering / exiting vehicle. Ensure engine is turned off and handbrake on. Use of purpose built ladder to wash top of tanks. Tank ladder and hand rail should be fully erected and secured with safety pin, Check with site supervisor before raising ladder or accessing tank top 			\ \ \ \ \	Gantry for washing tops of cabs required near to pressure washer

Action Timescale Guidelines

High Risk – Action Immediately

Medium Risk – Action within 2 Months

Low Risk – Re-assess after next review

No. 2 of 2	Significant Hazards Look only for hazards which you could reasonably expect to result in significant harm e.g. slips/trips, work at height, falling objects, vehicles, electricity etc. (STEP 1)	People Affected List groups of people who may be at risk e.g. maintenance staff, contractors, cleaners, public etc (STEP 2)	Existing Controls List controls that are already in place to control the risk e.g. physical safeguards, training, personal protective equipment etc. (STEP 3)	Level of Risk Decide on the level of risk remaining. (Likelihood \ Severity)			Further Action required List further action required to control significant risks. If there is lots to do, make an action list. (STEP 4)
				High	Med	Low	
	<ul style="list-style-type: none"> • High winds could blow Driver or equipment off endangering others 	Driver / Pedestrians	<ul style="list-style-type: none"> • Safety Harness to be worn when working on top of lorry tanks. • Driver not to work alone when washing top of tank. • Walk and work only from ladder / platform. • Non slip Lace up boots to be worn. • Hi Viz Jacket / Trousers to be worn. • Driver to avoid working aloft when the weather is severe 			\ \ \ \ / /	

Action Timescale Guidelines

High Risk – Action Immediately

Medium Risk – Action within 2 Months

Low Risk – Re-assess after next review